

Progress Update – Tuesday the 25th of September 2018

Dunkettle Interchange Project:

- Archaeological Investigation Works are continuing on the Dunkettle Interchange site on the area south of the existing N25. Also, Site Investigation Works across the entire site will get underway late this week or early next week.
- The Main Construction Works will get underway early in 2019 but, in advance of these works, two preparatory work items will be progressed:
 - Upgrade Works at the Silversprings Interchange will get underway next Monday the 2nd of October 2018. Works will include footpath construction and road resurfacing and are aimed at regularising the traffic lanes in the area for both inbound and outbound traffic. We expect that the lane reconfiguration works will be completed before the end of 2018 with minor completion works probably running on until the end of January 2019.
 - Capacity Improvement Works are also proposed at the Little Island Interchange area. Cork County Council hope to go to tender for these works early in October with a Contractor appointed before the end of November 2018. Initial works only will be progressed before the end of 2018 with the works overall reaching substantial completion probably by April 2019.

N40:

- Duct Installation Works are continuing here and Site Investigation Works at the various Intelligent Transport System installation points are also ongoing. These works are being progressed exclusively under night-time working in order to minimise disruption to traffic.
- These first phase works are on target to reach substantial completion by early December 2018.
- The second phase of works here will involve the construction of reinforced concrete bases and metalwork for the ITS installations. We hope to go to tender for these works before the end of October 2018 and again they will be designed to minimise traffic disruptions.
- Details of traffic management arrangements for works on the N40 will continue to be circulated in future updates.

Sarsfield Road Area:

- Siac Construction Ltd are progressing drainage installation works in the westbound lane from Sarsfield Road Roundabout. Lane width restrictions are in place here but the works will not cause any traffic disruption.

- On the Sarsfield Road itself between Sarsfield Road Roundabout and Wilton Road Roundabout:
 - Works are continuing on the northbound lanes. These works should reach substantial completion this week, with the exception of final surfacing works which will be carried out next month under night-time working.
 - As part of this process, the dedicated left in lane to Wilton shopping centre will be fully re-established.
 - The works focus will then switch to the existing median area and this will be followed by works on the southbound lanes. We expect that the works will reach substantial completion in early December 2018.
 - Details of any upcoming traffic restrictions will continue to be circulated in future updates.

As always, if there are any queries in relation to the works please contact us on (021) 4520180 or by email on roadconstruction@ccc-site.com.