

## N40/Dunkettle/Sarsfield Road Progress Update

The following is an update on progress on the Dunkettle Interchange Project, and other roadworks projects, ongoing and upcoming, in the Cork area.

### **Dunkettle Interchange Project:**

*Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.*



*Photomontage of the new interchange, looking westward*

- At the main Dunkettle site, advance works including detailed ground investigations and ecological mitigation measures are continuing across the site.
- In addition, construction of the site office for the project is now underway at the western end of Little Island.



*Dunkettle Interchange site office construction underway*

---

#### **Silversprings:**

*Footpath construction and road resurfacing to regularise the traffic lanes in the area for both inbound and outbound traffic.*

- At Silversprings, construction of the new boundary wall at HSS is continuing with on road elements of the works continuing to be progressed under night-time working in order to minimise disruption to traffic.
- Works on the extension to the centre median will get underway next week and we hope to have two lanes established for inbound traffic before the end of November 2018.



*Boundary wall under construction at Silversprings, facilitating road widening*

A 24-hour helpline has been established for the Dunkettle project, incorporating Silversprings – (021)2021190.

---



### **Sarsfield Road Area:**

*Upgrading Sarsfield Road to facilitate sustainable transport modes such as walking, cycling & public transport.*

- On the northbound lanes, works are nearing substantial completion and the right turn into Wilton Court Estate will be re-established today.
- Resurfacing of the northbound lanes will be progressed under night-time working after the bank holiday weekend.
- Works in the centre median, with the exception of public lighting, should reach substantial completion before the bank holiday weekend, on Friday the 26<sup>th</sup> of October 2018.
- Work focus will then move to the southbound lanes. In this area we hope to re-establish the right turn lanes into both the Wilton shopping centre and the ESB premises on or before Friday the 26<sup>th</sup> of October 2018.
- In overall terms, works here will continue under both daytime and night-time working with a view to achieving substantial completion by week commencing Monday the 3<sup>rd</sup> of December 2018.



*Sarsfield Road works ongoing, enhanced footpath / cycle lane northbound*

### **N40 Intelligent Transport System**

*Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.*

- On the N40, night-time works are continuing in order to minimise traffic disruption while we complete the installation of service ducting and also complete site investigation works required at the various ITS installation points.
- A more detailed update on the ongoing and future ITS works on the N40 and approach roads will be circulated with next week's update.



---

As always, if there are any queries in relation any of the work items set out herein, please contact us on (021)4520180 or on [roadconstruction@ccc-site.com](mailto:roadconstruction@ccc-site.com).

*Copyright © 2018 N40/Dunkettle Team, All rights reserved.*

Want to change how you receive these emails?  
You can [update your preferences](#) or [unsubscribe from this list](#).