

N40/Dunkettle/Sarsfield Road Progress Update

The following is an update on progress on the Dunkettle Interchange Project, and other roadworks projects, ongoing and upcoming, in the Cork area.

Dunkettle Interchange Project:

Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.



Photomontage of the new interchange, looking westward

- At the main Dunkettle site, ground investigations will continue over the entire site area into the early part of next year.
- The photograph below shows trial pitting works ongoing near the inter-tidal area south of the existing N25.
- The Contractor has now established a dedicated website for the project – www.dunkettle.ie. Please let us know if there are any features you would like added to the website, using the contact details below.




Trial pit works near the intertidal area

Advance Works at Silversprings, Little Island:

Footpath construction and road resurfacing to regularise the traffic lanes in the area for both inbound and outbound traffic at Silversprings. Capacity improvements at Little Island Interchange.

- Works at Silversprings are still progressing well. The photograph below shows kerb construction works being progressed under night time working earlier this week.
- From a programming point of view, we still hope to have the new lane configuration in operation at Silversprings by early December with overall completion running into January 2019.
- Tenders have now been received for the capacity improvement works proposed at the Little Island interchange area.
- We hope to appoint a Contractor before the end of 2018 with the works themselves getting underway in January 2019.
- Details of the works proposed and an overall programme for the works will be set out in future updates.



Sarsfield Road Area:

Upgrading Sarsfield Road to facilitate sustainable transport modes such as walking, cycling & public transport.

- Final surfacing of the northbound lanes will be completed under night time working next week.
- Works in the centre median area are at substantial completion.
- The photograph below shows footpath works being progressed on the southbound side of the Sarsfield Road. These works will continue into next week.
- From a programming point of view, works remain on track to reach substantial completion early next month.



New footpath under construction

N40 Intelligent Transport System

Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.

- Phase 1 works here, consisting of site investigation works and completion of duct installation, are still on track to reach substantial completion by the end of this month.
- Phase 2 works will consist of construction of reinforced concrete bases and installation of framework supports for the ITS signage. A Contractor will be appointed for these works early in 2019 with details to follow in future updates.

As always, if there are any queries in relation any of the work items set out herein (including the Dunkettle website), please contact us on (021)4520180 or on roadconstruction@ccc-site.com.

Copyright © 2018 N40/Dunkettle Team, All rights reserved.

Want to change how you receive these emails?
You can [update your preferences](#) or [unsubscribe from this list](#).