

Dunkettle Progress Update

7th August 2020

More Information at www.Dunkettle.ie



Twitter



Website

Dunkettle Interchange Project - Advance Works

Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.

- In the Dunkettle local road area surfacing of footpaths has reached substantial completion. Over the next 2 weeks the focus will be on the area of Bury's Rail Bridge where new kerbing and resurfacing works have to be completed. In addition, we will be progressing completion of the access ramps to the new rail bridge constructed over recent weeks. A stop/go system will be in place in the Bury's bridge area while these works are carried out. See photograph below.



Works ongoing on completion of the approach rampS to the new pedestrian/cycleway railway bridge, near the existing Bury's Bridge

- In the area of the new slip road from the N8 eastbound to the M8 northbound, surfacing works are currently getting underway. See photograph below which also shows the new cycleway/walkway under construction in this area.



Resurfacing works progressing northwest of the existing Dunkettle Interchange Roundabout

- On the R623 Little Island Regional Road, traffic management measures in the form of a stop/go traffic light arrangement will remain in place for a number of weeks. The focus of works in this area remains on the southern half of the proposed new roundabout. See photograph below.



Installation of service ducting and initial surfacing works progressing on the R623

- Construction of the concrete caisson immediately south of the N25 westbound diverge to Dunkettle Interchange Roundabout will continue for a number of weeks. We expect that a night time/weekend closure of this diverge will be required later this month – details to follow in future updates.
- Installation of the replacement 900mm watermain will continue for a number of weeks with piling works required in the area immediately north of the Pfizer premises also continuing into September/October – further details to follow in future updates.

- We understand that O'Flynn Construction works on the East Cliff road will continue until Saturday 15th of August 2020 -4:30pm completion time. The works are associated with the Ballinglanna development . The East Cliff road will be open to traffic this weekend.

N40 Intelligent Transport Systems


N40 Intelligent Transport Systems

Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.

- As noted in last week's update on-road works in the area west of Bloomfield Interchange on the N40 have reached substantial completion. Off-road cabling and power supply works will continue in this area over the coming weeks.
- Works have recommenced as anticipated on the ITS sites on the N8 at Tivoli and on the M8 at the Glanmire Interchange.

- We now anticipate that works between Bloomfield Interchange and the Tunnel will recommence during week commencing Monday 17th August 2020 – details to follow in next week's update.

Dunkettle Live Traffic App



- The traffic app **Dunkettle Live** is available free of charge from both the Apple App Store and from the Google Play Store.



Dunkettle Live App: Download from [Apple App store](#) or from [Google Play store](#)

As always, if there are any queries or comments in relation to these works, please contact us at:

Phone: 1800 810077 (at any time), **Email:** roadconstruction@ccc-site.com.



Further information on the Dunkettle Scheme can be accessed www.dunkettle.ie.

Real time traffic information can be accessed via www.dunkettletraffic.ie or on the Dunkettle Live App ([Apple App store](#) and [Google Play store](#)).

New subscribers to the newsletter can register: www.dunkettle.ie/newslettersignup

Your email address is on a list that we use to keep you informed on the progress on the N40 and Dunkettle Interchange works.

Want to change how you receive these emails?

You can [update your preferences](#) or [unsubscribe from this list](#).
