

Dunkettle Interchange Upgrade Project



More at
www.Dunkettle.ie




Dunkettle Progress Update *1st April 2022*



Twitter



Website



Works are ongoing at Structures St05 and St11 (the new retaining wall on the approach to the Jack Lynch Tunnel) alongside the N40 southbound – see photograph below.



Steel fixing works being progressed at Structures St05 & St11.

Piling works for the new Structure St08 for northbound traffic are ongoing off line alongside the M8 northbound - see photograph below.




Structure St08 piling works ongoing alongside the M8 northbound.

Construction of the earthworks embankments south of the N25 is ongoing with the focus at the moment on the construction of Link M and Link P at the southern side of Structure St02 – see photograph below.



Completion of the earthworks embankments for Link M & Link P.

Over the next 2/3 weeks there will be a significant focus on works in the area of the tie in between the proposed Link U and the N25 eastbound - see photograph below. Over the coming week night time closures will be required, lane restrictions will also be in place during the 1st week of the Easter school holidays also - details to follow in next weeks update.



Pavement tie-in works area for the Link U tie-in with the N25 eastbound.

In overall terms the works remain on track for completion by the due date of February 2024.

See video below indicating the ongoing works between the Jack Lynch Tunnel and the M8.



Dunkettle Live Traffic App



Click on the icon above to see the benefits of the Dunkettle Live App.




Dunkettle Live App: Download from [Apple App store](#) or from [Google Play store](#)

N40 Intelligent Transport Systems

Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.

Commissioning of new Over-Height Vehicle Detectors continued by night on the N8, M8 and N25 approaches to the Dunkettle Interchange this week, ahead of a full system test scheduled to coincide with the Tunnel Maintenance closure during the week commencing 11th April.



Commissioning of new Over-Height Vehicle Detectors on the N25 westbound merge slip road at Junction 2, Little Island.

As always, if there are any queries or comments in

relation to these works, please contact us at:
Phone: 1800 810077 (at any time),
Email: roadconstruction@ccc-site.com.
Further information on the Dunkettle Scheme can
be accessed www.dunkettle.ie.
Real time traffic information can be accessed via
www.dunkettletraffic.ie or on the Dunkettle Live App
([Apple App store](#) and [Google Play store](#)).
New subscribers to the newsletter can
register: www.dunkettle.ie/newslettersignup



More at
www.Dunkettle.ie



Your email address is on a list that we use to keep you informed on the progress on the
N40 and Dunkettle Interchange works.

Want to change how you receive these emails?
You can [update your preferences](#) or [unsubscribe from this list](#).

