

N40/Dunkettle/Sarsfield Rd

Progress Update – 14th of December 2018

Dunkettle Interchange Project:

Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.



- Ground investigation works are continuing in line with expectations and remain on track for completion by early February 2019.
- On road elements of the ground investigation are being scheduled for January 2019. Details to follow in the early January update.
- Construction of the various access points into the works site from the existing road network will continue up to the Christmas break.
- No traffic disruption anticipated as a result of our works over the coming period.

Advance Works at Silversprings, Little Island:

Footpath construction and road resurfacing to regularise the traffic lanes in the area for both inbound and outbound traffic at Silversprings. Capacity improvement works in the Little Island Interchange area.

- The focus will continue to be on off road works here up to the Christmas break.
- Works on the eastbound (outbound from the city) traffic lanes will recommence in mid-January 2019 with the works overall reaching completion by February 2019.
- Contractor appointment for the Little Island capacity improvement works is anticipated before Christmas with works getting underway in mid-January and running on until May 2019. Again, details will follow in the January updates.



Existing traffic congestion entering Little Island

Sarsfield Road Works:

Upgrading Sarsfield Rd to facilitate sustainable transport modes such as walking, cycling & public transport.

- Works here are substantially complete.
- Close out snagging works will be progressed under night time working over the coming nights and these works will include activation of the new traffic light system at both the EBS and Wilton shopping centre junctions.
- No further traffic disruption anticipated on Sarsfield Road as a result of our works.

N40 Intelligent Transport System

Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.

- Permanent trench reinstatement works here are taking longer than anticipated due to recent weather conditions with two further nights of resurfacing works to be carried out next week.
- Supplementary ground investigation works will be completed between the Togher and Kinsale Road junctions under night working before the 21st of December.
- Night time works only are scheduled between now and Christmas with no traffic disruption anticipated.
- The next element of the N40 ITS works is at tender stage with Contractor appointment anticipated in Q1 2019.

- The image below is a mock-up of a variable message sign showing journey time information.



N28 Works at Shannonpark, Raffeen Junction

- Contractor appointment for these works is likely to be in January 2019.
- The works will then get underway in late-January/early-February 2019 and run on until June 2019.
- Details of the scope and purpose the works will be included in the early January update

As always, if there are any queries or comments in relation to any of the work items set out herein please contact us on (021)4520180 or on roadconstruction@ccc-site.com

New subscribers to the newsletter can register at <http://www.dunkettle.ie/newslettersignup>