

# Dunkettle Progress Update

## *10th July 2020*

More Information at [www.Dunkettle.ie](http://www.Dunkettle.ie)



Twitter



Website

### **Dunkettle Interchange Project - Advance Works**

*Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.*

- The new Dunkettle local road network is now fully operational. See photograph below.

Landscaping and general finishing works will continue here over the coming weeks reaching substantial completion in August 2020.



**Realigned Dunkettle local road and Factory Hill**

- Works associated with installation of traffic lights at Dunkettle Roundabout are also ongoing along with construction of new bridge parapets on the N25 bridges east of the Dunkettle Roundabout. See photograph below.

The readymix concrete truck shown in the photograph is in the area which will ultimately become the new walkway/cycleway in this area.



**Replacement bridge parapets under construction at Dunkettle River bridge**

- Construction of the new roundabout and associated resurfacing works on the Little Island Regional road R623 are continuing. See photograph below.

Stop/Go arrangements will remain in place here for a number of weeks with traffic being switched to the northern side of the Regional road early in week commencing Monday the 13th of July.





**Preparatory works underway on the R623 to facilitate upcoming surfacing works**

- The prefabricated walkway/cycleway rail bridge near Bury's bridge will be positioned under night-time working on the nights of Tuesday the 14th of July 2020 and Wednesday the 15th July 2020.
- Works in the North ESK area associated with the 900mm watermain diversion are ongoing and will continue up to September/October 2020. Details to follow in future updates.

- Surfacing works will also be getting underway on the proposed new free flow slip lane from the N8 to the M8 northbound. Again, further details will follow in future updates.

---


## **N40 Intelligent Transport Systems**

### **N40 Intelligent Transport Systems**

*Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.*

- Night-time working will be progressed in the area west of Bloomfield Interchange over the coming week associated with installation of traffic sensor loops under the road surface and with installation of the ITS equipment itself. No disruption to traffic anticipated.
- Works are also ongoing on sites on the N8 at Tivoli and on the M8 at the Glanmire Interchange and these works will continue until September 2020.

# Dunkettle Live Traffic App



**Dunkettle Live App: Download from [Apple App store](#) or from [Google Play store](#)**

- Traffic volumes are continuing to increase and are now approaching 90% of the “normal” traffic volumes for this time of year.
- The traffic app **Dunkettle Live** is available.

As always, if there are any queries or comments in relation to these works, please contact us at:

**Phone:** 1800 810077 (at any time), **Email:** [roadconstruction@ccc-site.com](mailto:roadconstruction@ccc-site.com).



Further information on the Dunkettle Scheme can be accessed [www.dunkettle.ie](http://www.dunkettle.ie).

Real time traffic information can be accessed via [www.dunkettletraffic.ie](http://www.dunkettletraffic.ie) or on the Dunkettle Live App ([Apple App store](#) and [Google Play store](#)).

New subscribers to the newsletter can register: [www.dunkettle.ie/newslettersignup](http://www.dunkettle.ie/newslettersignup)

---

Your email address is on a list that we use to keep you informed on the progress on the N40 and Dunkettle Interchange works.

Want to change how you receive these emails?

You can [update your preferences](#) or [unsubscribe from this list](#).

---

