

# Dunkettle Progress Update


## 16th June 2023




Twitter



Website




- Construction works are progressing at Structures ST03 and ST04 – see photograph below of the sand carpet installation at Structure ST04. We still hope to complete both Structures by the end of the month.




**Sand Carpet Installation at Structure ST04.**

- Structure ST08 will take a number of months to finish. Steel fixing works for the bridge deck are continuing and are approximately 80% complete at present - see photograph below.



**Ongoing steel fixing works at Structure ST08.**

- A noted in our update of the 09<sup>th</sup> of June 2023, a temporary diversion will be in place to facilitate the tie in at Link M/Structure ST04 and the N25 Westbound diverge over the weekend of Friday the 23<sup>rd</sup> of June 2023 – details will be provided in next Wednesday's update, Wednesday 21<sup>st</sup> of June 2023 – see photograph below which give an indication of the scope of the works required at this location.




### Upcoming N25 Westbound diverge full closure Friday 23rd June.

- The Motorway Maintenance Contractor for the area has successfully completed surfacing works at the Tivoli/Glanmire Roundabout.




Tivoli Roundabout surfacing works.

- The surfacing works completed this week as part of the Dunkettle Interchange Upgrade Scheme have had a focus on the approaches to the Jack Lynch Tunnel, the M8 southbound and bridge surfacing works - see photograph below.



M8 Southbound surfacing works.

This week's Progress Update video shows the ongoing works in the vicinity of the Dunkettle Interchange Roundabout



# Dunkettle Live Traffic App



Click on the icon above to see the benefits of the Dunkettle Live App.



Dunkettle Live App: Download from [Apple App store](#) or from [Google Play store](#)



---

As always, if there are any queries or comments in relation to these works, please contact us at:  
**Phone:** 1800 810077 (at any time), **Email:** [roadconstruction@ccc-site.com](mailto:roadconstruction@ccc-site.com).



Further information on the Dunkettle Scheme can be accessed [www.dunkettle.ie](http://www.dunkettle.ie).

Real time traffic information can be accessed via [www.dunkettletraffic.ie](http://www.dunkettletraffic.ie) or on the Dunkettle Live App ([Apple App store](#) and [Google Play store](#)).

New subscribers to the newsletter can register: [www.dunkettle.ie/newslettersignup](http://www.dunkettle.ie/newslettersignup)



[More at www.Dunkettle.ie](http://www.Dunkettle.ie)



---

Your email address is on a list that we use to keep you informed on the progress on the N40 and Dunkettle Interchange works.

Want to change how you receive these emails?  
You can [update your preferences](#) or [unsubscribe from this list](#).

---